

Machine #: _____ **Machine Type:** P40 P30 P20 **Room #:** _____ **Console Serial #:** _____

General Inspection & Start Up

Check the quality of the following items. Indicate their status as follows:

✓ - Acceptable X - Not Acceptable O - Attention needed N/A - not applicable

General Machine

- Cabinet square & plumb
- Even door gaps
- Door seals properly
- Door latches properly
- Upper & lower doors aligned
- Door gasket good condition
- Door sweep effective
- Joints properly caulked
- ECU position & condition, supports properly located
- Guide rails height & install
- Grout complete & clean
- Silicone around all liquid tight, light bar, etc.

Functional Units

- ECU sloped away from intake
- ECUs In line
- Damper motor operation
- Damper closed adjustment
- Damper openings equal
- Motor mount bolts (16) tight
- Touch screen

Machine Console

- Console latches & seals
- Console doors are aligned
- Console interior dry
- Cleanliness in console
- Primary alarm connected
- Network connection
- Status Lights Work
- Internal LEDs work
- E-Stop button works
- Motors off switch works
- Lights - Alarm (Red)
- Lights - Alarm Bypass (Amber)

Sensors

- Temp probe condition
- Humidity sensor condition
- Humidity sensor cover
- CO₂ sensor condition
- CO₂ sensor cover
- BUA probe installed and connected

Site Leader: _____

Calibration

Fill out the actual values in this area.

Calibration Checks:

Temperature

Set Point _____ °F/°C Display reading _____ °F/°C Check reading _____ °F/°C Offset: _____

Humidity

Set Point _____ %/°F/°C Display reading _____ %/°F/°C Check reading _____ %/°F/°C Offset: _____

Carbon Dioxide

Calibration Type: instrument bottle

Set Point _____ %/ppm Display reading _____ %/ppm Check reading _____ %/ppm

Damper

Set Point _____ % Display reading _____ %

Power Supply Voltage

_____ Output-V to +V 23-25 VDC

Three Phase AC Voltage at Switch [Fans at 100%]

_____ Terminal 2 to 4 _____ Terminal 2 to 6 _____ Terminal 4 to 6

System Set-Up

Check the quality of the following items. Indicate their status as follows:

✓ - Acceptable X - Not Acceptable O - Attention needed N/A - not applicable

Machine Programming:

Latest program version

Hatchcom Installed & Set Up

System Checks

- Console switch settings
- Check all wiring terminations

Setup Screen

- Display units
- Time and date
- Turn setup
- Humidity setup
- Fan speed setup
- Carbon dioxide setup
- Holding mode
- Dry Down configuration
- Password protection

Alarm Screen

- Alarm relay test
- Alarm delays set
- Alarm ranges set
- Alarm override test
- Alarm silence test

Graph Setup

- Graph range
- Graph sample time

Main Screen

- Room number
- Machine type
- Unit address
- Setpoints

Diagnostic Screen

- All outputs green
- Analog: 0000
- Novram: 0000

Interface/Display

- Fan button
- Fan failure calibration
- Light button
- Alarm bypass button
- Emergency shut off
- Alarm bypass switch (located inside console)

Primary Alarm operational

Correct profiles loaded

Field Service Technician: _____

Service Commissioning

Check the quality of the following items. Indicate their status as follows:
 ✓ - Acceptable X - Not Acceptable O - Attention needed N/A - not applicable

Water System Available: Chiller, Setpoint: _____ Fluid Cooler if temps <40F Glycol if temps <40F
 Boiler, Setpoint: _____

Contractor completed water system start up and flushed lines: Chilled water system Hot water system

Cooling

58°F ± 1°F at ECU unit
 40 PSI maximum pressure
 3 (P20, P30) or 4 (P40) US GPM flow
 Cold water valve
 Coils functioning
 Supply flushed before solenoid
 ECUs purged of air
 System free of leaks

Heating - Water

150°F at ECU unit
 40 PSI maximum pressure
 3 (P20, P30) or 4 (P40) US GPM flow
 Hot water valve
 Coils functioning
 Supply flushed before solenoid
 ECUs purged of air
 System free of leaks

Heating - Electric

Electric heat working
 Current: _____

Humidity System

Minimum 65 PSI at ECU unit
 Humidity nozzles removed
 & system flushed
 Humidity system checked for leaks
 Humidity sprays functioning
 Humidity water meets JW requirements

Fan Systems

Variable speed drives function
 VSD programming correct
 Fan rotation correct
 1,4: CCW 2,3: CW

Ventilation (complete for the first machine in each room)

Temperature

Set Point _____ °F/°C
JW: 72-78°F (22-26°C) opt. 75°F (24°C)

Humidity

Set Point _____ %
JW: 40-50%, opt. 45%

Pressure

Set Point _____ in w.c.
JW: P40: 0.010-0.020" (2.5-5 Pa) P30,P20:
 0.005-0.015" (1.2-3.7 Pa)

Plenum Pressure

Set Point _____ in w.c.
JW: P40: -0.030 to -0.040" (-7.5 to -10 Pa)
 P30: -0.020 to -0.030" (-5.0 to -7.5 Pa) P20: -
 0.015 to -0.020" (-3.7 to -5.0 Pa)

Set points meet JW recommendations; If NO, advise customer of JW req'ts
 Ventilation meeting all set points

Commissioning Field Service Technician: _____

Additional Notes:

COMMISSIONED BY: _____

CUSTOMER NAME: _____

DATE: _____

ORDER #: _____

CUSTOMER SIGNATURE: _____