JAMESWAY

Mercury-Free Back-Up Alarm Installation & Set-Up Checklist

Version 1.0
January 10, 2018

Alarm Panel #: _____ **System Type:** ☐ Adjustable ☐ Fixed (1 of 3) **# Panels on Site:** _____
(ISI4172) *(ISI2985)*

General Details

Alarm #	What is connected	Machine #	Setpoint	Jumper A Removed	Jumper B On	Jumper Position (ISI2985 only)	Calibrated	Panel Switch On
1	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
2	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
3	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
4	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
5	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
6	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
7	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
8	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
9	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
10	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
11	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
12	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
13	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
14	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
15	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		
16	☐ Incubator ☐ Hatcher					☐ C ☐ D ☐ E		

Panel Checks

Audible Alarm operational ☐ Alarm lamp operational ☐

LEDs operational

Red: ☐1 ☐2 ☐3 ☐4 ☐5 ☐6 ☐7 ☐8 ☐9 ☐10 ☐11 ☐12 ☐13 ☐14 ☐15 ☐16
Green: ☐1 ☐2 ☐3 ☐4 ☐5 ☐6 ☐7 ☐8 ☐9 ☐10 ☐11 ☐12 ☐13 ☐14 ☐15 ☐16

Temperature calibration checked at: _____ °F / °C

Additional Notes:

COMMISSIONED BY: _____ **CUSTOMER NAME:** _____

DATE: _____ **ORDER #:** _____ **CUSTOMER SIGNATURE:** _____